COMPLETION REPORT

1	Name of the work	Providing JCB and Labours for lowering and levelling the Debris at Mallasandra Gutte in for 10 months in ward no. 13 Mallasandra.
2	Sanctioned Estimate No. & Date	24/13-14 20-1-14
3	Head of Account which is chargeable	P1715
4	Instrument Order NO. & Date	12/13-14 D: 26-2-14
5	Name Of Contractor	KRIDL
6 a	Time Stipulated for Completion of work	365
b	Delay in Exculpation of Work	—
7	Measurement recorded in	666/10-11
8	Check Measurement of the Asst	666/10-11 66547-49
9	Name of the office/official in charge of the work	AEE (P)
10	a) Asst. Eng/junior Eng	N.K. Ravi
	b) Asst. Exe Engineer	Jayalingappa

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
22.50 Lakhs	~~25,37,967.00~~ ~~24,74,022.00~~ 2250000.00	~~28,967.00~~	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi N.K.

ASSISTANT ENGINEER.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 560 073.

ASSIATANT EXECUTIVE ENGINEER

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike